

**Grantee: Alaska State Program**

**Grant: B-11-DN-02-0001**

**April 1, 2012 thru June 30, 2012 Performance Report**

---



**Grant Number:**

B-11-DN-02-0001

**Obligation Date:****Award Date:****Grantee Name:**

Alaska State Program

**Contract End Date:**

02/24/2014

**Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$5,000,000.00

**Grant Status:**

Active

**QPR Contact:**

Lona Hammer

**Estimated PIRL Funds:**

\$0.00

**Total Budget:**

\$5,000,000.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Summary of Distribution and Uses of NSP Funds:

Alaska Housing Finance Corporation drafted an initial NSP3 Substantial Amendment detailing three strategies to use for Alaska's NSP3 program in potentially thirteen different target areas. The initial Substantial Amendment was submitted to HUD on January 14, 2011, and approved on February 24, 2011. An initial "Request for Information" (RFI) was published, requesting information on vacant, foreclosed or abandoned properties for sale in each of the initial target areas. Submissions were reviewed, and one property selected for potential acquisition in one target area, prior to the development of the second Substantial Amendment. AHFC proposed that 100% of the NSP3 allocation be used for the development of affordable rental housing for individuals at or below 80% of area median income in one or more target areas.

Consistent with NSP Policy Alerts, AHFC drafted and published a second Substantial Amendment that identifies the final selected NSP-3 activities. AHFC narrowed NSP3 strategies to the Tier 1 Strategy and proposes to utilize the NSP3 funds for the development of additional units of public housing. Forty percent (40%) of the housing proposed will be for individuals at or below 50% area median income. The final NSP3 target area was narrowed to one, slightly revised target area in Anchorage. The second Substantial Amendment will be submitted to HUD on or after May 3, 2011. A second RFI was published requesting information on vacant, foreclosed or abandoned properties for sale in the final target area. Additional sites within the final target area may be selected to allow for more than one acquisition option.

AHFC reserves the right to move NSP3 funding from the proposed eligible Use E-Acquisition or New Housing Construction activity to create and use a Use B-Acquisition activity if foreclosures in the market become available in lieu of vacant property acquisitions. AHFC also reserves the right to move NSP3 funds between Acquisition, New Housing Construction, Land Banking and Administration activities to ensure that the funds are fully utilized and meet the needs of the State's NSP3 program. Initially, two Use E-Acquisition activities have been set up in DRGR and two Use E-Redevelopment-New Housing Construction activities to facilitate accurate tracking of acquisition and new housing construction activities by income group/national objective. Performance measures and demographic information on tenants will be reported under the end-use, New Housing Construction activity.

Any change in target area, strategy, or the addition of new eligible uses to Alaska's program funded through NSP3 funds will require an additional Substantial Amendment.

AHFC is in the process of investigating funding through additional sources and will add those sources to the plan as the source and amount of funding is determined.

### How Fund Use Addresses Market Conditions:

AHFC plans to utilize the Tier 1 Strategy for the State's NSP3 project. By utilizing the Tier 1 Strategy, AHFC will create stabilization in a neighborhood that has been destabilized by vacant, foreclosed or abandoned properties. AHFC will explore acquisition and redevelopment of properties in the Final-Russian Jack-Mountain View target neighborhood. The final targeted neighborhood is slightly smaller than the initial target area and the boundaries have been further refined. The target area has a Neighborhood NSP Score of 10.23. Sixty-nine percent (69%) of the families in the area are at or below 80% AMI, with 85.78% of the families below 120% area median income. HUD data indicates that 132 resident addresses have been vacant for 90 days or more and a visual inspection of the neighborhood reveals vacant properties potentially eligible for redevelopment. In the past year foreclosure starts in the neighborhood stood at 29, with 17 foreclosure completions from the July 2009 to June 2010 time period. The AHFC Public Housing Division (PHD) has also developed a plan to demolish aging public housing in this same target area. The addition of an NSP3 site would complement the planned San Roberto redevelopment project and allow for further stabilization of this urban neighborhood. The Public Housing Division, directly, or through the assistance of a competitively procured entity, would develop the project and the Division would own and manage the new affordable housing resource. AHFC will also explore whether it is feasible to develop additional non-residential resources, funded through other sources, in order to enhance tenants' abilities to



become more self-sufficient as well as enhance PHD's management of projects within the target area.

### **Ensuring Continued Affordability:**

The units will be designated as Public Housing units. Long-term affordability will be achieved through the use of the PHD's Annual Contributions Contract (ACC) to provide ongoing subsidy for the units. The addition of long-term operating assistance through the PHD's ACC will meet the stated goal in the NSP3 Notice to "ensure longest feasible continued affordability." Project sites will be located in an area currently served through the Division to assure the availability of long-term asset management, maintenance and administrative oversight services.

Additional leveraging of resources will be explored due to the potential to sell tax free bonds, the potential to access the 4% or new market tax credit market, to utilize other corporate resources, or through use of the PHD Capital Fund in the target area to further enhance the project. The NSP3 Regulation clearly speaks to States using NSP3 funds directly. The Regulation states, "Direct use of funds by a state may also result in more expeditious use of NSP funds."

Long-term affordability will be achieved through the PHD retaining ownership and management of the properties for no less than 30 years. Use of the ACC for these units will continue for the foreseeable future.

### **Definition of Blighted Structure:**

A structure is blighted when it exhibits objectively determinable signs of deterioration sufficient to constitute a threat to human health, safety, and public welfare and/or multiple code violations. AHFC reserves the right to inspect a property that is proposed to be blighted to determine whether the property meets the national standard. All blighted structures are to be inspected by a qualified inspector and a written report must be submitted that confirms that the property is blighted prior to beginning the demolition of the structure. Demolition of blighted structures is proposed to be minimal and limited to removal of structures that have been vacated and are not livable. No demolition activities are proposed with NSP funds.

### **Definition of Affordable Rents:**

AHFC defines affordable rents (including utilities) for households as 30% of adjusted gross income as adjusted for family size. The formula for developing rents for the Public Housing Conventional program will be utilized for the NSP3 units. For any project utilizing ACC assistance, rents will be recalculated on an interim and annual basis as per the policies and procedures for the PHD's Conventional Housing Program due to the use of PHD ACC for ongoing rental subsidy.

### **Housing Rehabilitation/New Construction Standards:**

Housing that is constructed or rehabilitated with NSP3 funds must meet the following minimum property standards:

Uniform Physical Conditions Standards or the Section 8 Housing Quality Standards.

Newly constructed housing shall meet all applicable local building codes, the State's Building Code (AS 18.56.300) as implemented by 15 AAC 150.030, 15 AAC 154.090, and Building Energy Efficiency Standard (AS 46.11.040 as implemented by 15 AAC 155.010. If the Summary of Building Inspection (PUR-102) form or Building Energy Efficiency Standard Certification (PUR-101) is required, the project must be inspected and the form must be executed by a qualified inspector at various stages of project development.

All residential buildings with four or more units must obtain a permit from the Alaska State Fire Marshall, as per AS 18.70.010-18.70.100. In communities that have accepted a deferral for full code enforcement, plans should be submitted directly to the city.

All applicable local codes, rehabilitation standards, AHFC standards, and zoning ordinances.

For rehabilitations that are not substantial, the HOME Owner-Occupied Rehabilitation Standards will apply. For rehabilitations that are substantial, the inspection standards of the AHFC GOAL Program will apply.

All projects requiring substantial rehabilitation or new housing construction will be designed to meet the standard for Energy Star Qualified New Homes. For a rehabilitation that is not substantial, grantees will replace any appliances that are replaced with Energy Star labeled products or WaterSense labeled products.

### **Vicinity Hiring:**

The NSP3 program in Alaska will create a stabilized neighborhood by beginning to address the destabilizing influences within the neighborhood by purchasing vacant, abandoned or foreclosed properties and redeveloping into affordable rental housing for individuals at or below 80% AMI.

AHFC will encourage, whenever possible, the hiring of qualified individuals from within the neighborhood to work on projects within their neighborhood, creating a sense of community ownership and pride in the work being done within their neighborhood. Secondly, qualified individuals will be hired for the project who reside within the Municipality of Anchorage and/or the Matanuska-Susitna Valley.

### **Procedures for Preferences for Affordable Rental Dev.:**

One hundred percent (100%) of the housing developed in Alaska's NSP3 program with NSP3 funds will be rental housing. The housing will be developed, owned and managed by AHFC's Public Housing Division. The Division will utilize the existing PHD Policies & Procedures Manual to manage the units once they are completed and fully ready for occupancy by income-eligible tenants. In addition, 40% of the housing developed will serve individuals at or below 50% area median income and 60% of the housing developed will serve individuals at or below 80% area median income.

AHFC's PHD waiting list currently provides preference points and procedures for housing homeless families, families affected by domestic violence, families affected by natural disaster, families who need housing in order to provide for family reunification and families who are rent-burdened. Smaller preference points are available for working, disabled and elderly families and families whose head of household, spouse or co-head has an incurable, terminal illness, and for a U.S. Veteran or an eligible family member of a U.S. Veteran. Preferences are set locally through the Public Housing Division.



**Grantee Contact Information:**

Lona Hammer, Planner  
NSP Program Manager  
Department of Planning & Program Development  
Alaska Housing Finance Corporation  
P. O. Box 101020  
Anchorage, Alaska 99510-1020  
Phone: 907-330-8211

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000,000.00
<b>Total Budget</b>	\$0.00	\$5,000,000.00
<b>Total Obligated</b>	\$240,150.00	\$240,150.00
<b>Total Funds Drawdown</b>	\$240,150.00	\$240,150.00
<b>Program Funds Drawdown</b>	\$240,150.00	\$240,150.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$240,150.00	\$240,150.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Progress Toward Required Numeric Targets**

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$750,000.00	\$0.00
<b>Limit on Admin/Planning</b>	\$500,000.00	\$0.00
<b>Limit on State Admin</b>	\$0.00	\$0.00

**Progress Toward Activity Type Targets**

Activity Type	Target	Actual
<b>Administration</b>	\$500,000.00	\$500,000.00

**Progress Toward National Objective Targets**

National Objective	Target	Actual
<b>NSP Only - LH - 25% Set-Aside</b>	\$1,250,000.00	\$2,000,000.00

**Overall Progress Narrative:**

Planning activities continue on the Mountain View Affordable Housing project.



# Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
NSP-11-AHF-1, PHD-NSP Rental Dev.	\$240,150.00	\$5,000,000.00	\$240,150.00



## Activities

**Grantee Activity Number:** NSP-11-AHF-1-1  
**Activity Title:** Use E-Redev-Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

NSP-11-AHF-1

**Projected Start Date:**

02/24/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

PHD-NSP Rental Dev.

**Projected End Date:**

02/24/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Alaska Housing Finance Corporation

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,922,774.00
<b>Total Budget</b>	\$0.00	\$1,922,774.00
<b>Total Obligated</b>	\$144,090.00	\$144,090.00
<b>Total Funds Drawdown</b>	\$144,090.00	\$144,090.00
<b>Program Funds Drawdown</b>	\$144,090.00	\$144,090.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$144,090.00	\$144,090.00
Alaska Housing Finance Corporation	\$144,090.00	\$144,090.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Acquisition of vacant properties for redevelopment in the final target area to be investigated by AHFC staff. Performance measures reported in end-use "New Housing Construction" activities.

Note: If acquisition exploration reveals that a foreclosed property acquisition is available, Activity No. NSP-11-AHF-1, as designated in the second Substantial Amendment, will be added as an activity and a portion of the funds moved to the foreclosure acquisition activity.

### Location Description:

Final-Russian Jack/Mountain View Target area in Anchorage Alaska.

### Activity Progress Narrative:

AHFC executed an Option Agreement on the purchase of two parcels of land in the final NSP3 target area. A third parcel has been identified for acquisition for this project, but AHFC and the seller are negotiating the terms of an Option Agreement.

AHFC continues to complete due diligence activities on the purchase of the three parcels. AHFC plans to develop a 48-65 unit affordable rental housing development project. Environmental activities continued this quarter culminating with the publication of a FONSI and issuance by HUD of a signed Request for Release of Funds on June 28, 2012. AHFC continues to work with the seller on the Declarations on one parcel and met with the Municipality of Anchorage's development team, comprised of planners, traffic managers, fire/safety representatives, water and wastewater representatives, and other Municipal staff to proactively discuss the various aspects of this project and receive input on any issues that they may see prior to AHFC making a choice-limiting action on the properties. Additionally, AHFC met with the local Community Land



Trust. Both the Land Trust and the Mountain View Community Council provided input during the environmental review process in support of the project. Appraisal activities on the third property began this quarter.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of buildings (non-residential)	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired voluntarily	0		0/1	
Total acquisition compensation to	0		0/531000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>NSP-11-AHF-1-2</b>
<b>Activity Title:</b>	<b>Use C-Land Banking</b>

**Activity Category:**

Land Banking - Acquisition (NSP Only)

**Project Number:**

NSP-11-AHF-1

**Projected Start Date:**

02/24/2011

**Benefit Type:**

Area ( )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

PHD-NSP Rental Dev.

**Projected End Date:**

02/24/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Alaska Housing Finance Corporation

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Alaska Housing Finance Corporation	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Land Banking was proposed as Activity 3-A in the Substantial Amendment. At this point in time, no foreclosed properties are targeted for acquisition and land banking as a result of the RFI applications submitted.

A second RFI was released in mid-March and AHFC will evaluate whether properties are available for this activity at a later date and revise the Substantial Amendment to include acquisition and performance measure data for the Land Banking activity if properties become available for this activity. AHFC actively reviews data on foreclosed properties available in the target area via the "first look" programs.

**Location Description:**

Final-Russian Jack/Mountain View target area

**Activity Progress Narrative:**

No activity. AHFC, at this juncture, does not anticipate utilizing this activity for NSP3.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0





	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alaska	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP-11-AHF-1-3  
**Activity Title:** Use E-Redev-Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

NSP-11-AHF-1

**Projected Start Date:**

02/24/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

PHD-NSP Rental Dev.

**Projected End Date:**

02/24/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Alaska Housing Finance Corporation

Overall	Apr 1 thru Jun 30, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,281,849.50
<b>Total Budget</b>	\$0.00	\$1,281,849.50
<b>Total Obligated</b>	\$96,060.00	\$96,060.00
<b>Total Funds Drawdown</b>	\$96,060.00	\$96,060.00
<b>Program Funds Drawdown</b>	\$96,060.00	\$96,060.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$96,060.00	\$96,060.00
Alaska Housing Finance Corporation	\$96,060.00	\$96,060.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The development of 8 units of rental housing for individuals at 50% AMI or below. Project activity for the LH-25 income level for the site identified in the NSP-11-AHF-1-1 acquisition activity. Split out into two activities due to the need to identify a separate national objective for each income group. It is unknown at this time whether more than one site will be targeted for acquisition and redevelopment.

Actual performance measures and demographics will be proposed on the end-use activity screens noted in NSP-11-AHF-1-5 and 1-6 activities to eliminate double counts of performance measures and participants.

**Location Description:**

Project to be located in Final-Russian Jack/Mountain View target area.

**Activity Progress Narrative:**

AHFC executed an Option Agreement on the purchase of two parcels of land in the final NSP3 target area. A third parcel has been identified for acquisition for this project, but AHFC and the seller are negotiating the terms of an Option Agreement. AHFC continues to complete due diligence activities on the purchase of three parcels of land in the NSP3 final target area to develop a 48-65 unit affordable rental housing development project. Environmental activities continued this quarter culminating with the publication of a FONSI and issuance by HUD of a signed Request for Release of Funds on June 28, 2012. AHFC continues to work with the seller on the Declarations on one parcel and met with the Municipality's development team, comprised of planners, traffic managers, fire/safety representatives, water and wastewater representatives, to proactively discuss the various aspects of this project in order to receive input on any issues that they may see which we should consider prior to taking a choice-limiting action on the property. Additionally, AHFC met with the local Community Land Trust. Both the Community Land Trust and the Community Council provided input during the environmental review process in support of this project. Appraisal activities on the third parcel began this quarter.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	
# of buildings (non-residential)	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired voluntarily	0		0/0	
Total acquisition compensation to	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP-11-AHF-1-4  
**Activity Title:** NSP3-Administration

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

NSP-11-AHF-1

**Project Title:**

PHD-NSP Rental Dev.

**Projected Start Date:**

02/24/2011

**Projected End Date:**

02/24/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Alaska Housing Finance Corporation

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$370,462.50
<b>Total Budget</b>	\$0.00	\$370,462.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Alaska Housing Finance Corporation	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administrative activities relating to the management of the NSP3 program. A portion of these funds may be moved to project activities if the full amount of NSP3 funds is not necessary for the administration of the program.

**Location Description:**

Anchorage, Alaska

**Activity Progress Narrative:**

Administrative planning activities for this project have been undertaken this quarter utilizing NSP1 administrative funds. Due diligence activities include a site survey with elevations and preliminary project concept work for the site to determine if it will be feasible to develop the property as residential housing prior to taking a choice limiting action.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alaska	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>NSP-11-AHF-1-5</b>
<b>Activity Title:</b>	<b>Use E-Redevelopment-NHC</b>

**Activity Category:**

Construction of new housing

**Project Number:**

NSP-11-AHF-1

**Projected Start Date:**

02/24/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Planned

**Project Title:**

PHD-NSP Rental Dev.

**Projected End Date:**

02/24/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Alaska Housing Finance Corporation

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$580,126.00
<b>Total Budget</b>	\$0.00	\$580,126.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Alaska Housing Finance Corporation	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Housing Construction activity on site(s) acquired with NSP funds.

**Location Description:**

FINAL-Russian Jack/Mountain View target area

**Activity Progress Narrative:**

No activity this quarter.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>NSP-11-AHF-1-6</b>
<b>Activity Title:</b>	<b>Use E-Redevelopment-NHC</b>

**Activity Category:**

Construction of new housing

**Project Number:**

NSP-11-AHF-1

**Projected Start Date:**

02/24/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Planned

**Project Title:**

PHD-NSP Rental Dev.

**Projected End Date:**

02/24/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Alaska Housing Finance Corporation

**Overall**

	<b>Apr 1 thru Jun 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$386,750.50
<b>Total Budget</b>	\$0.00	\$386,750.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Alaska Housing Finance Corporation	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Housing Construction activity for LH-25 individuals.

**Location Description:**

FINAL-Russian Jack/Mountain View target area

**Activity Progress Narrative:**

No activities this quarter.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.





## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

