



## Daily In-Progress Combustion Safety Test Form

3/1/19

BPI1200

Client		Work Dates				
Job #		Test Technician				

**Designate Combustion Appliances to be spillage tested by work crew at end of work day**

TEST	Appliance	Location
App 1:		
App 2:		

<b>Confirm CO Detectors are in place and operational</b>	yes / no	<b>If no install</b>
--	----------	----------------------

**Set up CAZ in Worst Case Depressurization**

- 1 Place all combustion appliances located within the CAZ in their standby mode and prepare for operation
  - 2 Set up manometer CAZ WRT Outside
  - 3 Fires in woodstoves and/or fireplaces shall be fully extinguished, dampers closed
  - 4 Close all building exterior doors and windows
  - 5 Close all CAZ doors. *Close the interior doors of all rooms except for rooms with an exhaust fan and rooms v*
  - 6 Turn on exhaust equipment: clothes dryers, range hoods, and other exhaust fans.
  - 7 Turn on central forced air blower, *if CAZ goes more negative with blower on leave on , more positive turn off*
  - 8 Open the CAZ door, if CAZ goes more negative leave open, if not leave closed
- |   |                          |         |         |               |
|---|--------------------------|---------|---------|---------------|
| 9 | <b>Turn on Appliance</b> | Day One | Day Two | Day Three     |
|   |                          | App 1   | App 2   | App 1   App 2 |
- |    |  |          |          |          |          |          |          |
|----|--|----------|----------|----------|----------|----------|----------|
| 10 | Did the equipment spill gasses for more than 2 min | yes / no | yes / no | yes / no | yes / no | yes / no | yes / no |
|----|--|----------|----------|----------|----------|----------|----------|

**If answer is "yes," ACTION is required.**

**Action**

Document ACTIONS Taken	√ Done	Initials	Date
Call Assessor for direction if spillage test fails			
<b>OR</b> Do one or more of the following to mitigate issue for interim			
<b>Reduce depressurization</b>		Note:	
Disable/Disengage fan that is creating problem:			
Tape switch in Off position			
Other:			
<b>Ventilate</b>		Note:	
Provide makeup air for interim			
Open window:			
Other:			
Inform Client of ACTION(s) taken (temporary)		Client signature - received education	
Educate Client on steps to take (or not) to remain safe			
Re-test and Document after taking mitigation actions:			

Notes:

---



---



---



---